



Capital Projects Administration / PDU
Project Status Worksheet
(90 day look ahead)

Print Date: 13-Jan-2015
Data Current as of: 15-Dec-2014

No.	Project Name	Scope of Work	Project Manager	A/E	Anticipated Construction Cost	Projected Bid Advertisement Start	Projected Bid Opening Date	Projected Construction Start	Construction Duration Days
1	Cemeteries Phase II - Lafayette #1 & 2 Cottages	Renovations to the historic cottages at Lafayette Cemeteries #1 & 2.	Nikisha Cammon	HMS Architects, APC	\$ 150,000	11-Dec-14A	21-Jan-15	3-Apr-15	180
2	St. Bernard Center	FEMA repairs to building structure, roof and system components.	Rodney Dionisio	Wayne Troyer Architects	\$ 0	20-Jan-15	19-Feb-15	28-Apr-15	90
Total:					\$ 150,000				