

## Freret Street Streetscape Project Jefferson Ave. to Napoleon Ave.



A streetscape is a public improvement project that enhances the public area and triggers subsequent recovery and investment in surrounding neighborhoods. This development is designed to help create additional and continued private investment in the City's key recovery areas. Streetscape projects enhance the area surrounding the actual roadway, but do not include roadway repair or reconstruction. There are a total of 25 streetscape projects currently underway or planned in the City of New Orleans.


The scope of work for this project includes;

- Installation of concrete Americans with Disabilities Actcompliant curb ramps
- Brick bump outs/curb extension
- Bicycle racks
- Decorative iron garbage receptacles
- New crosswalk markings and shared bicycle way markings
- Landscaping improvements such as new trees and mulching around tree wells
- Repairs to damaged sidewalks within the project limits
- Installation of new street name tiles



Freret St. bump outs will look similar to the image above.

Construction began Nov. 4, 2013 and is scheduled to last through spring 2014, weather permitting. In general, construction crews will work from 7 a.m. to 5:30 p.m. Monday through Friday. Exceptions to regular work hours may be necessary due to weather impacts and on days in which concrete placements are scheduled. During this time, residents can expect to experience temporary construction inconveniences such as limited access to areas within the construction zones, movement of heavy equipment, safety signage, construction safety fences and sounds.



Freret St. Streetscape Project Limits

The Freret St. Streetscape project is funded by Disaster Community Development Block Grants. The construction management contract was awarded to HNTB Corporation, construction will be completed by Hard Rock Construction.

To receive regular project e-mail updates, please contact Cheryn Robles at <a href="mailto:crobles@nola.gov">crobles@nola.gov</a>. Questions about this project may be directed to the Department of Public Works at 504-658-8046.

Location	to	Location	Side	Start Date*	Finish Date*	Notes as of Dec. 19, 2013
Jefferson	to	Valmont	South	Complete	Complete	Concrete and brick work complete. Bike rack, street name tiles and garbage cans remaining.
Valmont	to	Soniat	South	Complete	Complete	Concrete and brick work complete. Slope adjustment needed at Soniat ramp. Bike rack, street name tiles and garbage cans remaining.
Soniat	to	Robert	South	Complete	Complete	Concrete and brick work complete. Bike rack, street name tiles and garbage cans remaining.
Robert	to	Upperline	South	Complete	Complete	One remaining driveway at Kehoe Automotive will be placed Thurs., Dec. 26. Brick work will continue through Dec. 30.
Upperline	to	Valence	South	Complete	Complete	Concrete complete. Brick work on temporarily on hole until Jena St. and Napoleon Ave. corners are complete.
Valence	to	Cadiz	South	2-Dec-13	30-Dec-13	All but one driveway replacement in place. Concrete to be placed the week of Dec. 23. Brick work to follow.
Cadiz	to	Jena	South	Complete	Complete	Concrete placement complete with the exception of Neighborhood Housing Services/Publiq House driveway, per request. Jena St. bump out complete. Minor brick work required week of Dec. 23. All sidewalks and ADA ramps will be accessible for the Freret St. Holiday Market.
Jena	to	Napoleon	South	18-Dec-13	27-Dec-13	Demolition work began Dec. 18. Concrete placement scheduled for Thurs., Dec. 26.
Valence	to	Upperline	North	23-Dec-13	3-Jan-14	Demolition work begins Dec. 23. Schedule adjustment accommodates planned Freret St. events.
Upperline	to	Robert	North	30-Dec-13	10-Jan-14	Schedule adjustment accommodates planned Freret St. events.
Robert	to	Soniat	North	6-Jan-14	17-Jan-14	Schedule adjustment accommodates planned Freret St. events.
Soniat	to	Valmont	North	13-Jan-14	24-Jan-14	Schedule adjustment accommodates planned Freret St. events.
Valmont	to	Jefferson	North	20-Jan-14	31-Jan-14	Schedule adjustment accommodates planned Freret St. events.
Napoleon	to	Jena	North	27-Jan-14	7-Feb-14	Schedule adjustment accommodates planned Freret St. events.
Jena	to	Cadiz	North	3-Feb-14	14-Feb-14	Schedule adjustment accommodates planned Freret St. events.
Cadiz	to	Valence	North	10-Feb-14	21-Feb-14	Schedule adjustment accommodates planned Freret St. events.

 $<sup>{}^{*}\</sup>mathsf{Schedules}$  are tentative and subject to change including weather delays.