



CITY OF NEW ORLEANS
Department of Public Works
Committee Meeting

Deputy Mayor, Cedric S. Grant

Facilities, Infrastructure & Community Development

Road Repairs

- The City has repaired 60 miles of roads.



Road Repairs

- The city has filled 54,637 potholes in 2011



Fema Phase II Program

- Fall 2010
- Joint assessment team composed of FEMA, State, City and its program manager initiated Phase II assessments on citywide basis.
- Phase II intended to capture damages directly attributed to Katrina, including sub-surface damage; debris removal operations; and recovery related operations.
- This phase will draw heavily upon direct coordination with Sewerage & Water Board (SWB) to address necessary water and sewer line repairs and /or replacement to be performed in advance of road repairs.
- Re-assessments based on Additional Damage Repair (ADR) forms from citizens and the department itself, as well as a new perception from FEMA on the scope of citywide damages.



Fema Phase II Program


- 2011
 - Phase II assessments on (53) neighborhoods have been completed to date. (chart following timeline)
-
- Spring 2012
 - Neighborhood assessments still underway.
 - (14) neighborhood assessment still outstanding.



- We are currently in the planning phase of a multi-million dollar, multi-year construction program that represents a significant opportunity to facilitate the City's post-Katrina economic recovery and development.
- We are following a comprehensive, deliberate and iterative planning process to establish what work is eligible for reimbursement by FEMA on a neighborhood-by-neighborhood basis.
- We are working closely with FEMA and hope to have reimbursement eligibility decisions early in the planning process that are consistent with what has been done in other areas in the Region to facilitate project scheduling.



FEMA PROJECT GRANT & OBLIGATION PROCESS



Current Program At A Glance

- FEMA has obligated \$110,960,157.41 for (9) neighborhoods thus far
- City awaiting \$86,002,527.24 in project obligations for (31) neighborhoods
- City currently reviewing grant versions from FEMA for (3) neighborhoods altogether valued at \$2,854,357.09
- City awaiting to receive grant versions from FEMA for another (13) neighborhoods that have been assessed
- Total # of Neighborhoods Assessed To Date: 56
- Total # of Neighborhoods Awaiting Assessment: 14



Current Program At A Glance

- Regular collaboration with FEMA, GOHSEP, and SWB
- Collaboration efforts with SWB, as well as FEMA, to support the development of a comprehensive infrastructure repair program
- Coordinating combined utility and road repairs based on priorities established by Mayor Landrieu's place-based development and feedback from S&WB related to its repair priority list.
- Selected according to level of flooding damage, impact of other Capital infrastructure, and in coordination with SWB repair assessments.
- Obligations of FEMA project work sheets
- Additional repair sites will be selected that will only receive paving repairs



Road/Infrastructure Repair

- A combination of utility and road repairs
- Subsurface water main and sewer line repairs to occur prior to road/sidewalk paving repairs resulting in comprehensive infrastructure repair
- Requires full design work


Paving Only

- Repair sites identified in Lower Ninth Ward and St. Claude neighborhoods will receive paving only repairs.
- These sites do not require coordination of utility repairs
- Requires limited design work






NEIGHBORHOOD STREET ASSESSMENT STATUS AS OF 01/24/2012



- LEGEND**
- Local FHWA
 - State FHWA
 - Assessment Complete
 - Assessment Pending
 - Council District



NEW ORLEANS GRANTS MANAGEMENT GROUP
A JACOBS / CSES CONSORTIUM

LOCATION MAP



FOR INTERNAL USE ONLY

Note: Event data layers are periodically updated for completeness and accuracy which may not be reflected on this map. This product may be protected by one or more copyrights and license restrictions. Neither this document nor the material contained therein may be reproduced, stored in a retrieval system or transmitted in any form or by any means without prior permission.

Date Created: January 24, 2012
Author: M. Sharp
File: Assessments_20120124_mms_v3.mxd
Data Sources: ESRI, DPW, CNO, MWH, LDOTD

Neighborhood	Council District(s)	Current Assessment Status	Date Field Assessment Complete	Neighborhood	Council District(s)	Current Assessment Status	Date Field Assessment Complete
Lower Ninth Ward	E	Complete	9/27/2010	French Quarter	C	Complete	9/27/2011
St. Claude	C,D	Complete	11/8/2010	St. Bernard Area	A,D	Complete	9/8/2011
Martyville-Fontainebleau	A,B	Complete	12/13/2010	Audubon	A	Complete	10/25/2011
Lakeview	A	Complete	12/15/2010	Lake Terrace & Oaks	A,D	Complete	10/14/2011
Lakewood	A	Complete	1/28/2011	City Park	A	Complete	10/29/2011
Navarre	A	Complete	2/4/2011	Gentilly West	D	Complete	10/27/2011
Little Woods	D,E	Complete	2/25/2011	Central City	B	Complete	11/3/2011
Mineburg	D	Complete	3/16/2011	Read Blvd West	E	Complete	11/8/2011
Filmore	D	Complete	4/4/2011	Pines Village	D	Complete	11/22/2011
West End	A	Complete	4/14/2011	Desire Area/Development	D,E	Complete	11/18/2011
Lakeshore-Lake Vista	A	Complete	4/18/2011	Gentilly Terrace	D	Complete	11/28/2011
Broadmoor	A,B	Complete	5/9/2011	Dixon	A	Complete	12/5/2011
Read Blvd East	E	Complete	5/11/2011	Bayou St. John	A,C	Complete	12/29/2011
Viavant	E	Complete	5/12/2011	Fairgrounds	A,D	Complete	1/4/2012
Lake Catherine-Venetian Hills	E	Complete	5/13/2011	Leondias	A	Complete	1/3/2012
Pontchartrain Park	D	Complete	5/24/2011	East Carrollton	A	Complete	1/3/2012
Milan	B	Complete	5/24/2011	Black Pearl	B	Complete	1/29/2012
Touro	B	Complete	6/19/2011	Village De L'Est	E	Complete	1/11/2012
Florida Area	D	Complete	6/8/2011	Irish Channel	B	Complete	1/10/2012
Florida Development	D	Complete	6/8/2011	East Riverside	B	Complete	1/11/2012
Bywater	C,D	Complete	6/24/2011	Garden District	B	Complete	1/11/2012
Marigny	C	Complete	6/24/2011	St. Thomas Development	B	Complete	1/11/2012
Treme-Laurel	A,C	Complete	6/21/2011	Uptown	B	Ongoing	-
St. Anthony	D	Complete	7/5/2011	West Riverside	A,B	Ongoing	-
St. Roch	C,D	Complete	7/29/2011	B. W. Cooper	B	Not Complete	-
Mid City	A,B	Complete	8/4/2011	Get Town	A,B	Not Complete	-
West Lake Forest	D,E	Complete	8/19/2011	Hollygrove	A	Not Complete	-
Plum Orchard	E	Complete	8/18/2011	Algiers Point	C	Not Complete	-
Holy Cross	C,D	Complete	8/22/2011	Behrman	C	Not Complete	-
Dillard	D	Complete	8/30/2011	McDonogh	C	Not Complete	-
Freret	B	Complete	8/29/2011	Whitney	C	Not Complete	-
Seventh Ward	A,C,D	Complete	9/3/2011	Old Aurora	C	Not Complete	-
Lower Garden District	B	Complete	9/13/2011	Tall Timbers-Bredtrel	C	Not Complete	-
Central Business District	B,C	Complete	9/29/2011	U.S. Naval Base	C	Not Complete	-
Iberville	C	Complete	9/21/2011	Fischer Development	C	Not Complete	-
Tulane-Gravier	B	Complete	9/28/2011	New Aurora-English Turn	C	Not Complete	-



FEMA Phase II Assessments COMPLETED

Neighborhood	Council District	Date Field Assessment Complete
Lower Ninth Ward	E	9/27/2010
St. Claude	C,D	11/8/2010
Marlyville-Fontainebleau	A,B	12/13/2010
Lakeview	A	12/15/2010
Lakewood	A	1/28/2011
Navarre	A	2/4/2011
Little Woods	D,E	2/25/2011
Milneburg	D	3/16/2011
Filmore	D	4/4/2011
West End	A	4/14/2011
Lakeshore-Lake Vista	A	4/18/2011
Broadmoor	A,B	5/9/2011
Read Blvd East	E	5/11/2011
Viavant	E	5/12/2011
Lake Catherine-Venetian Isles	E	5/13/2011
Pontchartrain Park	D	5/24/2011
Milan	B	5/26/2011
Touro		6/10/2011
Florida Area	D	6/8/2011
Florida Development		6/8/2011
Bywater	C,D	6/24/2011
Marigny	C	6/24/2011
Treme-Lafitte	A,C	6/21/2011
St. Anthony	D	7/5/2011
St. Roch	C,D	7/29/2011
Mid City	A,B	8/4/2011
West Lake Forest	D,E	8/10/2011
Plum Orchard	E	8/18/2011
Holy Cross	C,D	8/22/2011

Neighborhood	Council District	Date Field Assessment Complete
Dillard	D	8/30/2011
Freret	B	8/29/2011
Seventh Ward	A,C,D	9/23/2011
Lower Garden District	B	9/13/2011
Central Business District	B,C	9/20/2011
Iberville	C	9/21/2011
Tulane-Gravier	B	9/28/2011
French Quarter	C	9/27/2011
St. Bernard Area	A,D	9/30/2011
Audubon	A	10/25/2011
Lake Terrace & Oaks	A,D	10/14/2011
City Park	A	10/20/2011
Gentilly Woods	D	10/27/2011
Central City	B	11/3/2011
Read Blvd West	E	11/8/2011
Pines Village	D	11/22/2011
Desire Area/Development	D,E	11/18/2011
Gentilly Terrace	D	11/28/2011
Dixon	A	12/5/2011
Bayou St. John	A,C	12/20/2011
Fairgrounds	A,D	
Leonidas	A	1/4/2012
East Carrollton	A	1/3/2012
Black Pearl	B	



FEMA Phase II Assessments YET TO BE COMPLETED

Neighborhood	Council District	Date Field Assessment
Village D'lest	E	Q1 2012
Irish Channel	B	Q1 2012
East riverside	B	Q1 2012
Garden District	B	Q1 2012
St Thomas	B	Q1 2012
BW Cooper	B	Q1 2012
Gert Town	B	Q1 2012
Hollygrove	A	Q1 2012
Uptown	B	Q1 2012
West Riverside	A,B	Q2 2012
Algiers Point	C	Q1 2012
Behrman	C	Q1 2012
McDonogh	C	Q1 2012
Whitney	C	Q1 2012
Old Aurora	C	Q1 2012
Tall Timbers	C	Q1 2012
US Naval Base	c	Q1 2012
Fischer Dev	c	Q1 2012
English Turn	c	Q1 2012



1,583 Major Repairs Identified in Quarter 4, 2011 are Prioritized by Department of Public Works

Issue

Street light outages contribute to perception of lack of safety/opportunity for crime, as well as unsafe driving conditions for pedestrians and drivers

Status

Up and Running as of January 3, 2012


Critical Parties

Department of Public Works - Royal Engineers and All Star Electric

Follow-Up

Streetlight repair work resumed on 1/3/2012. Additionally, reporting is being requested of Royal to show call initiation date and closed date so that timeframes can be communicated and improved upon.

53% (1,583) of Major Repairs Identified in Q4, 2011 are First Priority



Contact Info for reporting and to check status: 658-8080

Cumulative **Potholes** Filled Exceed Annual Target

Issue

Potholes signal neglect in neighborhoods, cause damage to cars, and increase the risk of vehicular accidents

Status

This will be part of the Phase 1 of 311, thus reporting on timeliness is expected in March.


Critical Parties

Public Works, ITI


Follow-Up

- 2012 Goal has been set at 50,000.
- Continue to capture data from Pothole Killer until 311 implementation status of pothole reporting is available.

Cumulative Potholes Filled Exceeds Yearly Goal by 24,637



21% Fewer Filled in December than September



*Aug., Sept., Oct., Nov. & Dec. Data only includes Pothole Killer Log

