

**OFFICE OF INFRASTRUCTURE
CAPITAL PROJECTS ADMINISTRATION
CPA PROJECT STATUS REPORT
180 DAY SORT**

No.	ID	Project Name	Department	NEW PM ASSIGN	Council District	Neighborhood	Architect/ Eng.	General Contractor	Scope	Appropriation	Funding Source	Current Phase	Current Phase Completion Date	Design	Bid Opening Date	NTP for Const.	Const. Substantial Completion Date
1	CFJ059	Criminal District Court - ISAAC Repairs (FEMA PA)	Criminal Court	SL	Z-CITYWIDE		CPA	TBD	Limited interior finish repair including select plaster wall and ceiling patch and repair, repainting, ceiling tile replacement and limited flooring replacement.	\$137,647	2-FEMA	2 - Bid & Award	13-May-23		14-Mar-23	13-May-23	8-Jan-24
2	NRD283	Perry Roehm Stadium Improvements	NORD	JR	D	Seventh Ward	SCNZ Architects	TBD	Scope of work includes concession area renovation, restroom repairs & upgrades, fencing, painting, new dugouts, complete field reconstruction and grading, stormwater drainage work, backstop padding and netting work, batting cage netting work.	\$1,484,691	1-BONDS	2 - Bid & Award	31-Dec-22	31-Dec-22	24-Mar-23	23-May-23	19-Nov-23
3	OPS291	Claiborne Corridor Innovation District Ph. I	CPA	HVN	C	Treme - Lafitte	Meyer Engineering/ Design Jones	TBD	Streetscape & Infrastructure improvements under the I-10 interstate, along North Claiborne from Orleans Avenue to the Lafitte Greenway "Back-o-Town" area.	\$2,385,000	5-OTHER: EDA (FEDERAL)	2 - Bid & Award	30-Apr-23	30-Jan-22	31-Mar-23	30-Apr-23	27-Sep-23
4	LIB053	Main Library Backflow Preventer	NOPL	JW	A	Downtown	CPA	TBD	Installation of a new backflow preventer at the Main New Orleans Public Library.	\$60,000	1-BONDS	2 - Bid & Award	31-May-23		1-Apr-23	31-May-23	27-Nov-23
5	NRD279	Multi - Purpose Bldg. at Wesley Barrow Stadium	NORD	KC	D	Pontchartrain Park	SCNZ	TBD	Construction of a new Multi-Purpose Bldg. to support activities at the Stadium	\$450,000	3-CDBG	2 - Bid & Award	13-Jun-23	15-Mar-23	14-Apr-23	13-Jun-23	11-Oct-23
6	CJF053	Templeman III (OJC Medical Services Facility)	CPA	VS	B	Mid-City	Grace & Hebert Architects, APC	TBD	Construction of a new 89 bed facility to address the medical and mental needs of inmates housed at the Orleans Jail Center. The facility will include an infirmary, clinic, administrative medical/mental health space, laundry, attorney and family visitation rooms and a connecting bridge to OJC and the Kitchen/Warehouse to facilitate food deliveries.	\$71,060,143	2-FEMA	2 - Bid & Award	26-Jun-23	30-Dec-23	14-Apr-23	26-Jun-23	25-Jun-25
7	HMG005	Mosquito Control Admin Bldg. Wind Retrofit (HMGP)	Mosquito & Termite Control	JR	D	Lake Terrace/Lake Oaks	Braquet Design Group	TBD	Funding for exterior hardening of the building along with associated interior modifications	\$686,557	2-FEMA	2 - Bid & Award	14-Jun-23	31-Jan-23	15-Apr-23	14-Jun-23	12-Oct-23
8	SAN007	Demolition of the Old Gentilly Road Incinerator Building	Sanitation Department	JW	D	New Orleans East	CPA	TBD	Funding request for the demolition of the defunctional incinerator building at the Old Gentilly Road incinerator site.	\$400,000	1-BONDS	2 - Bid & Award	14-Jun-23		15-Apr-23	14-Jun-23	18-Aug-23
9	NRD282	Easton Playground Half Basketball Court/Restroom Concessions Repairs.	NORD	JW	A	Bayou St. John	Dana Brown & Associates	TBD	The scope of work includes repairs and/or replacement of the existing concrete slab, repairs to the vandalized concession stand, replace bathroom and kitchen fixtures.	\$138,612	1-BONDS	2 - Bid & Award	19-Jun-23	11-Mar-16 A	20-Apr-23	19-Jul-23	27-Oct-23

**OFFICE OF INFRASTRUCTURE
CAPITAL PROJECTS ADMINISTRATION
CPA PROJECT STATUS REPORT
180 DAY SORT**

No.	ID	Project Name	Department	NEW PM ASSIGN	Council District	Neighborhood	Architect/ Eng.	General Contractor	Scope	Appropriation	Funding Source	Current Phase	Current Phase Completion Date	Design	Bid Opening Date	NTP for Const.	Const. Substantial Completion Date
10	NRD276	Morris FX Jeff Sr Ball Fields	NORD	JNL	C	Behrman	Chase Marshall Architects	TBD	New Softball Field and T-ball Field at Behrman Park including backstop, dugouts, bleachers, high mast lighting, scoreboards, fencing as needed for protection from the street and a water source at each field.	\$782,000	1-BONDS	3 - Design	10-Feb-23	10-Feb-23	30-Apr-23	29-Jun-23	27-Sep-23
11	NRD281	Harold Gene Devore Playground Renovations	NORD	KC	C	Algiers	CPA	TBD	Project includes renovation to existing Algiers neighborhood playground, including repairs to the restroom, basketball pavilion, and playground area. New signage is required to match the new playground name.	\$336,745	1-BONDS	2 - Bid & Award	29-Jun-23		30-Apr-23	29-Jun-23	27-Oct-23
12	NFD046	NOFD Communications Building Renovations (FEMA Repairs)	NOFD	HVN	A	Navarre	Linfield Hunter & Junius, Inc.	TBD	Renovations to the 2nd floor for storage and the installation of a new exterior freight elevator.	\$553,083	2-FEMA	2 - Bid & Award	14-Jul-23	15-Apr-02	15-May-23	14-Jul-23	10-Jan-24
13	NRD266	Gernon Brown Recreation Center (New Play Structure and Werner Basked Ball Court Refurbishment	NORD	HVN	A	City Park	Spackman, Mossop & Michaels	TBD	Gernon Brown installation of a new Play Structure with at least 2 benches.	\$374,936	4-STATE (SCO)	3 - Design	16-Mar-23	NA	15-May-23	14-Jul-23	9-Apr-24
14	OPS294	OLD VA Hospital Building Rehabilitation - VA Building (Life Safety Upgrades)	Property Management	SL	B		Marrero, Couvillon & Associates	TBD	Renovations and improvements at the old VA Building that include the development of a master use plan, upgrades to the building's life safety systems to meet current codes. This funding also covers current SCO P1 (\$1mil) and P2 (\$1mil) match obligations.	\$970,000	4-STATE (SCO)	3 - Design	15-Feb-23	15-Feb-23	16-May-23	11-Jan-24	10-Jan-25
15	HMG001	Criminal District Courts - Structural Wind Retro-Fit	Criminal Court	EW	B	Mid-City	Yeates Mancil Architects, LLC	TBD	Construction Activities to include Window and Door replacement/ fortification as necessary at entire facility to provide protection against wind loads to 153 MPH as well as studied and selected waterproofing at exterior masonry to protect against water intrusion by wind-driven water.	\$9,367,762	2-FEMA BONDS	2 - Bid & Award	31-Jul-23		1-Jun-23	31-Jul-23	29-Jan-25
16	NPD002	NOPD First District Police Station (FEMA)	NOPD	KC	C	Treme - Lafitte	N/A	TBD	Misc. FEMA repairs- interior restroom repairs and repairs to the existing elevator and interior finish replacements (i.e. floor and ceiling tiles)	\$249,393	2-FEMA	3 - Design	18-Apr-23	18-Apr-23	2-Jun-23	1-Aug-23	29-Nov-23
17	OPS010	Municipal Yacht Harbor Fishing Pier & Public Restrooms	Municipal Yacht Harbor	MV	A	West End	Mark Design	TBD	Replacement and relocation of a new fishing pier facility incorporating public restrooms. The project will include site improvements for improved access and curb appeal.	\$1,379,678	2-FEMA	3 - Design	4-May-23	4-May-23	3-Jun-23	2-Aug-23	28-Apr-24

**OFFICE OF INFRASTRUCTURE
CAPITAL PROJECTS ADMINISTRATION
CPA PROJECT STATUS REPORT
180 DAY SORT**

No.	ID	Project Name	Department	NEW PM ASSIGN	Council District	Neighborhood	Architect/ Eng.	General Contractor	Scope	Appropriation	Funding Source	Current Phase	Current Phase Completion Date	Design	Bid Opening Date	NTP for Const.	Const. Substantial Completion Date
18	CJF061	HOD Demolition	Property Management	HVN	B	Mid-City	Linfield Hunter Junius	TBD	Demolition of the vacant House of Detention Jail Facility.	\$9,606,964	2-FEMA	3 - Design	12-Apr-23	12-Apr-23	11-Jun-23	10-Aug-23	6-May-24
19	NRD287	Village D'Lest Splash Pad	NORD	JW	E	New Orleans East	Pivotal Engineering	TBD	Installation of a splash pad at the Village D'Lest Playground Site.	\$600,000	1-BONDS	3 - Design	28-May-23	27-Feb-23	27-Jun-23	25-Oct-23	3-Jan-24
20	LIB052	Main Library Feasibility Assessment	NOPL	JW	A	Downtown	Marrero, Couvillon & Associates LLC	TBD	To assess the existing conditions and propose remedies and/or replacements at HVAC; Elevators; Ceilings and Walls; removal/replacement of patio flooring at the 3rd floor to investigate water infiltration at 1st floor below; and interior and exterior lighting at the 1st level.	\$135,000	1-BONDS	4 - Pre-Design	8-Mar-23	6-Jun-23	6-Jul-23	3-Nov-23	22-Mar-24
21	OPS293	NOMA Art-Lighting Controls repairs, CCTV/Security Upgrades	Museum of Arts	MV	A		Marrero, Couvillon & Associates	TBD	Repair and replacement of lighting controls and lighting systems that have failed or are failing throughout the public areas of the building and Sculpture Garden	\$420,000	1-BONDS	4 - Pre-Design	9-Feb-23	9-Jun-23	9-Jul-23	7-Sep-23	3-Jun-24
22	OPS293	NOMA HVAC (Upgrades)	Museum of Arts	MV	A		Marrero, Couvillon & Associates	TBD	Replacement of (19) failing, end of life air handling units critical to the respiratory health of visitors, volunteers, and employees.	\$150,000	1-BONDS	4 - Pre-Design	9-Feb-23	9-Jun-23	9-Jul-23	7-Sep-23	3-Jun-24
23	OPS293	NOMA Renovations to Public Education and Gallery Spaces	Museum of Arts	MV	A		Marrero, Couvillon & Associates	TBD	Renovation and restoration of public education and art gallery spaces taken off-line for emergency and remediation of spaces during Hurricane Katrina.	\$500,000	1-BONDS	4 - Pre-Design	9-Feb-23	9-Jun-23	9-Jul-23	7-Sep-23	3-Jun-24
24	NFD072	NOFD District 7 Repairs	NOFD	KC	C		NANO	TBD	Misc. repairs and code upgrades to the NOFD 7th District Fire Station	\$758,503	2-FEMA	4 - Pre-Design	1-May-23	30-Jun-23	30-Jul-23	28-Sep-23	26-Mar-24
25	LIB051	Children's Resource Center Water Damage Repairs	NOPL	JW	A	Mid-City	TBD	TBD	Repair Interior damages resulting from water infiltration	\$407,845	1-BONDS	4 - Pre-Design	1-May-23	5-Jul-23	4-Aug-23	2-Nov-23	6-Jan-24
26	OPS293	NOMA Katrina Repair - Phase II (HVAC Upgrades)	Museum of Arts	MV	A	City Park	Marrero, Couvillon & Associates	TBD	Installation of 11, new mechanical air-handling units.	\$1,827,645	2-FEMA	4 - Pre-Design	13-Mar-23	11-Jul-23	10-Aug-23	9-Oct-23	5-Jul-24

**OFFICE OF INFRASTRUCTURE
CAPITAL PROJECTS ADMINISTRATION
CPA PROJECT STATUS REPORT
180 DAY SORT**

No.	ID	Project Name	Department	NEW PM ASSIGN	Council District	Neighborhood	Architect/ Eng.	General Contractor	Scope	Appropriation	Funding Source	Current Phase	Current Phase Completion Date	Design	Bid Opening Date	NTP for Const.	Const. Substantial Completion Date
27	OPS029	VA Building 9th & 10th Floor Renovations (New EOC)	Emergency Operations Center	SL	B	Mid-City	Mark Design	TBD	Renovations to the 9th and 10th floors of the old VA Building to accommodate a new Emergency Operations Center	\$3,697,745	4-STATE (REVOLVER)	3 - Design	15-Jun-23	15-Jun-23	14-Aug-23	12-Nov-23	10-Apr-24
28	NRD031	NOPD Headquarters Window Repair/Replacement	NOPD	RMB	B		Pivotal Engineering	TBD	Repairs and/or replacement of windows at the NOPD Headquarters Building	\$500,000	1-BONDS	3 - Design	27-Jul-23	27-Jul-23	26-Aug-23	25-Oct-23	22-Feb-24
29	NRD230	Odile Davis Park Improvements	NORD	RMB	D		Chase Marshall Architects	TBD	Miscellaneous Improvements that include HML upgrades, repair/upgrades to play equipment, repairs to the existing concessions/restroom building and upgrades to the baseball field.	\$500,000	1-BONDS	3 - Design	27-Jul-23	27-Jul-23	26-Aug-23	25-Oct-23	22-Feb-24
30	NRD231	Sampson Playground Improvements	NORD	RMB	D		Chase Marshall Architects	TBD	Miscellaneous Improvements that include renovations to the pool house, rehab of the existing pavilion, resurfacing basketball court and new play equipment.	\$500,000	1-BONDS	3 - Design	27-Jul-23	27-Jul-23	26-Aug-23	25-Oct-23	22-Feb-24
31	LIB055	NOPL Citywide Roof/HVAC/Sprinkler Repairs	NOPL	EW	Z-CITYWIDE	Central Business District	MCA, LLC	TBD	Repairs to existing facility roofs, HVAC and sprinkler systems at various libraries throughout the City.	\$ 2,732,000.00	1-BONDS	3 - Design	5-Aug-23	5-Aug-23	19-Sep-23	15-Jan-24	13-Jul-24
32	OPS229	Citywide Electric Vehicle Charging Stations	CPA	EW	Z-CITYWIDE	City Wide	TBD	TBD	Multiple Electric Vehicle Charging Stations to be installed across the City for public access.	\$130,000	1-BONDS	4 - Pre-Design	28-Feb-23	8-Aug-23	22-Sep-23	21-Dec-23	13-Jun-24
TOTAL										\$113,281,948							